

# **Council Report**

		penticton.ca
Date:	November 5, 2024	
То:	Anthony Haddad, City Manager	
From:	Kristen Dixon, General Manager of Infrastructure	
	Kelsey Johnson, Director of Community Services	
Subject:	Q3 2024 – Capital Project Update	

# **Staff Recommendation**

THAT Council receive into the record the report dated November 5, 2024, titled "Q3 2024 – Capital Project Update".

## Strategic priority objective

**Vision:** Penticton is a connected, resilient and healthy waterfront city focused on safety, livability and vibrancy.

**Mission:** Penticton will serve its residents, businesses and visitors through organizational excellence, partnership and the provision of effective and community focused services.

# Background

On December 14, 2023, Council adopted the 2024-2028 Financial Plan, which included \$41.3 in new capital funding for 2024. In addition, the City carried forward roughly \$41.2M of capital projects from 2023. This report provides a brief update on the larger capital projects or those that may be of higher public interest that are currently underway.

#### **Financial implication**

The City has continued to experience the impacts of construction cost escalation and inflationary pressures. The City had allocated roughly \$1.4M of the \$7.1M Growing Community Fund for escalation on previously budgeted capital projects, and as of this fall, these funds had been fully utilized. On October 15, 2024, Council supported a further \$1.6M of this funding be reallocated from North Gateway allocation to the inflationary allocation to continue to support projects as required, although every effort is still being made to mitigate increased costs where possible. This report does not have any direct financial implications at this time, as those would be brought forward either through the quarterly financial updates or separate reports to Council.

#### **Climate Impact**

Not applicable.

# Analysis

Three quarters through the year, staff are on track to deliver a significant portion of the capital program through 2024. The following is a summary of the larger capital projects either carried forward from 2023, or that have started in 2024, as well as a brief status:

Project	Status
Point Intersection	This project is now substantially complete, subject to
	landscaping which will be completed next spring.
Advanced Waste Water Treatment Plant –	This is a continuing multi-year initiative. This work includes
Phase 2 Expansion and Upgrades	the installation of a new secondary clarifier, a new nitrified
	mixed liquor pump and remediation of the headworks
	concrete and slide gate. Upgrades will increase AWWTP
	capacity and replace end-of-life infrastructure. Detailed
	design work was completed in Q1 and the RFP for
	construction in scheduled for Q4.
Penticton Ave PRV	Following a budget amendment that was approved by
	Council on October 15, 2024, a contract has been awarded.
	Construction is anticipated to begin in Winter 2024, and
	completed by Fall 2025.
Utility Scale Battery Storage	Staff are currently developing an RFP for an Owner's
	Engineer. The specifications and financial analysis will be
	completed in Q4 2024 based on factors such as demand
	charge reduction and grid resiliency.
Water Refill and Wash Stations	Water Stations have been ordered and received, with
	installation of three anticipated to be completed by end of
	year, with the and an additional four scheduled for the
	spring.
Skaha Park Splash Pad	Following a budget amendment that was approved by
	Council on October 15, 2024, a contract is being negotiated
	for the construction and installation. Work will start
	beginning of November, and will be completed in time for
	next summer next spring.
Kiwanis Pier Replacement	A proposed reduction to the scope of work was proposed to
	the Parks and Recreation Committee on October 23, 2024.
	This information will come forward to Council at the
	November 5 meeting, with a recommendation that the
	scope be further considered at upcoming budget
	deliberations.
KVR Trail Planning and Improvements	Proposed RFQ is currently being revised by staff and
	consulting services will be issued and awarded in Q4.
Dog Park Improvements	Staff have completed most of the various upgrades to
	existing dog parks. A report on the off-leash pilot project
	will return to Council before the end of the year for further
	direction.

Pickleball Courts	Construction of the additional courts at Robinson Park are
	largely complete, with resurfacing work and final
	deficiencies scheduled for the spring when the weather
	improves.
Safe Routes to School	Work on the Columbia Elementary and Skaha Elementary
	plans are well underway, and has just completed the first
	round of engagement. Development of travel plans and
	additional engagement is scheduled for the Winter of 2024
	with the final plans completed in Spring 2025.
Eckhardt Avenue Corridor Reconstruction	The detail design has recently been reviewed through
	ICBC's road safety audit program and proposed changes are
	being considered and/or prepared by the design team.
	Following these changes, staff will re-engage with the
	neighborhood and impacted stakeholders. The project will
Laborta Labor AAA Davita - Castian - (Casth	be tendered through the winter for construction next year.
Lake to Lake AAA Route – Section 1 (South	Construction of the final section of the route has
Main)	commenced, with completion anticipated next summer.
EV Charging Stations	A contract has been executed for the installation, and work
	is anticipated to be completed in 2024. The kiosks will be
	wrapped with artwork completed by the Penticton Indian
	Band.
Riverside Park – Skate Park and Basketball	This project is largely complete, and the opening was
Court Lighting	celebrated with the Community on October 18, 2024.
Sidewalk Network Improvements	Sidewalk work on Middle Bench Road is now complete.
	Detail designs for improvements along Manitoba and
	Ontario Street are still underway, with RFP's for
	construction anticipated to be issued in the spring for
	construction next year.
Traffic Calming and Crosswalks	The City has launched the "Friendly Streets" initiative.
	Construction has completed for various traffic calming
	projects through the City, including Lee Ave/Skaha Lake Rd,
	Moosejaw St/Eckhardt Ave, and Lee Ave/Cypress St.
Ellis 4 Dam Upgrades	Construction is well underway. The project experienced
	some initial delays and work is now expected to extend
	through the winter. In addition, much of the material that
	was anticipated to be able to be reused is not suitable and
	has resulted in a significant amount of imported materials
	being required. A public service announcement was issued
	in response to concerns about the large volume of trucks
	travelling up Carmi Ave, and the full financial impact of the
	change will be known once the fill placement is complete.
City Yards Upgrades	The new electrical vehicle bay building is nearing
	completion with final grading, HVAC, electrical and interior
	·

	finishes underway. Full and final completion is anticipated
	for late November 2024.
	The month of August saw the final completion and
	commissioning of the new secure gate to the yard
	compound. The new gate and access control system now
	provides for 24/7 secure access to the compound only
	allowing entry and exit to authorized vehicles and
	individuals.
	The new brine shed has now been fully erected and
	complete with the final building permit closure to be completed upon installation of a new fire hydrant by the
	Utilities department to ensure adequate fire protection
	within proximity of the new structure.
Community Centre – Power Street Child	With approval having been received by the ministry on the
Care Centre	requested increase in grant funding, the construction and
	renovation contract was awarded to Redline Construction
	with abatement and construction commenced in
	September 2024.
	Work is currently underway with anticipated completion in
	late 2025.
Community Centre – Emergency Repairs	Through the months of August and September, full and final
	completion of the electrical equipment replacement and
	installation of the basement HVAC was completed.
	Remaining works to be completed through the 2025 annual
	shutdown include the replacement of failed glazing and
	drywall in the hot tub area and the completion of a second sonar scan of the pool deck to compare to the scan
	completed in 2023 to confirm no water loss or growth in any
	voids.
City Hall - Chiller Replacement	Removal of the temporary chiller was completed in late
	September 2024 with installation of the new chiller having
	commenced in October. The new chiller is anticipated to be
	fully installed and completed by November 2024 and ready
	for use in the 2025 season.
Library/Museum – Electrical Upgrade	All work undertaken and successfully completed in June
	2024.
Community Centre – Energy & Emissions	Tender pricing received for ECM 3 & 4 were considerably
Reductions Retrofit	higher than the grant funding amounts received. After
	discussion with the ministry, we were advised that the grant
	funding amount was a set amount with no opportunity for
	increased funding due to costs received. The projects have
	currently been delayed for completion in 2026 to allow staff
	an opportunity to seek alternate grant funding sources.
Community Safety Building & Fire Halls	Initial design of proposed CSB completed. Submitted
, , ,	Memorandum of Understanding (MOU) to private
	j,,

	landowner for 450 Martin Street and working through MOU
	with landowner.
	Preliminary design of Fire Hall #2 (Headquarters) is now
	complete with space layout and stacking plan reviewed and
	agreed by all stakeholders. Staff reviewed various project
	delivery strategies and are preparing to use an Integrated
	Projected Delivery (IPD) method to advance the Fire Hall
	Headquarters design and construction. More details on IPD
	will be forthcoming as part of 2025 budget deliberations.
RCMP – Generator Replacement	Project completed in August 2024 with new generator
	installed and fully functional.
RCMP – Chiller Replacement	Project completed in September 2024 with new chiller
	installed, commissioned and fully functional.

# Alternate recommendations

None. This report is for information.

Respectfully submitted,

Kristen Dixon, P.Eng MBA General Manager of Infrastructure Kelsey Johnson Director of Community Services

Concurrence

Director of Finance	City Managor
& Administration	City Manager
	AH
AMC	